

**Consortium Work Programme Summary**

Item	Topic	Background	Date presented	Consortium Funding	Programme / Completion date	Status
1	Oxford Rail Connectivity Study	Study jointly commissioned by DfT and Stakeholders, which include the EWR Consortium	14 June 2018 Item 10	£25,000 contribution to costs	Two stage study, with initial strategic study stage to be complete Spring 2019. Followed by Options Development stage, final timescale and deadline to be agreed	Strategic Questions finalised for Steering Group sign-off. Study launch event planned for early 2019, stage 1 strategic study expected to be completed by summer 2019.
2	London Road level crossing (Bicester)	Requires intervention to accommodate additional services over and above Phase 2 core spec.	14 June 2018 Item 10.4	nil	No funding or programme at present, further discussion required between Alliance and local Stakeholders	Proposals for next stage of work to be developed by Network Rail. OCC/CDC to identify project manager to take forward locally.
3	Eastern Section Prospectus	Agreed as work priority at AGM 11 April 2018	Draft discussed 14/06/18  Draft presented 11/09/18 (item 6)	Yes	Prospectus completed December 2018.	Kerry Allen to present prospectus for agreement at 11/12/18 meeting (Item 6).
4	Freight	Agreed as work priority at AGM 11 April 2018	11 <sup>th</sup> September 2018 Item 9.	£25,000 contribution to costs to be sought	5 month project.  Project close out end of February 2019	Within phase 1 of 4 of project. Stakeholder engagement event planned 05/12 and meeting scheduled with Consortium and EW Railway Company in December.
5	Wider Linkages	Agreed as work priority at AGM 11 April 2018	11 December 2018 Item 7	To be confirmed	To be confirmed	John Disley to present report at 11/12/18 meeting (Item 7).